

Appendix A - Job Site Visit Checklist

Inspected By:

Date:

Company/Project:

Location:

Management/Job Site	OK	Not OK	NA	Material Storage and Handling	OK	Not OK	NA
Construction Safety Training complete				Storage, use, handling of flammable liquids in accordance with standards			
Emergency Phone numbers posted				Properly located and labeled			
MSDS onsite and provided if necessary				Materials are protected from falling			
Site Controls, Housekeeping				Compressed Gas Cylinders 1926.350			
General cleanliness of construction sites				Properly stored (caps secure when not used)			
Passageways and walkways clear				Properly secured			
Adequate lighting provided				Located away from welding and cutting			
Environmental Controls 1926.50				Aerial Lifts 1926.453			
Exhaust ventilation established				Back up alarms functioning			
Air quality				Properly barricaded from pedestrians			
Fire Prevention 1926.150				Electrical			
Fire extinguishers available				Electrical protected by GFCI			
Hot work permits posted				Power cords in good condition			
Crane and Hoist 1926.550				Public Way Protection			
Lifting over occupied building?				Covered where required (trenches)			
Outriggers down and properly setup (barricaded)				Signs, barricades used when overhead work conducted			
Crane swing radius controlled				Traffic controlled			
Power lines or other hazards identified and controlled (wind)				Openings in floors, roofs, or decking covered, labeled and secured			
				Roadways and sidewalks effectively protected			
Abatement				Environmental Controls			
Signs Posted				Erosion controls			
Containment used				Spill kits available			
Welding				Hand Tools			
Proper screens and exhaust used				Powder actuated tools used properly			
Cylinders upright and secured							
Fire extinguisher available							